

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Middleton High School - Repave Track
Address: 4801 N. 22nd St.
City/State/Zip: Tampa, FL 33610
 District Project Number: **100023**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: Alto Construction
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	12/10/18	P
Inspection/Task: Mill Track	12/10/18	P
Inspection/Task: Pave Track	12/13/18	P
Inspection/Task: Stripe Track	01/15/19	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	01/18/19	P
Total Project Duration:	39	Days

REPORT DATE, PREPARED BY: **12/7/2018** Janssen Gingras

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 1
of OSD/MBE/SBE Bid-Vendors: 0
of Local Bid-Vendors: 1
\$ Value of OSD/MBE/SBE Participation: \$ -
\$ Value of Local Participation: \$ 85,770.22

PROJECT DESCRIPTION:

Scope of Work:
 Mill and pave 6 lane track. Stripe new track for national regulation.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	0%	Mill and Pave Track
Finishes	0%	Stripe Track
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	85,770.22
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		39
CALENDAR DAYS EXPENDED:		-3
PERCENT TIME EXPENDED:		-8%
TOTAL LOST WEATHER DAYS:		0

COMMENTS: