

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Greco Middle School - Repave Track  
**Address:** 6925 E. Fowler Ave  
**City/State/Zip:** Temple Terrace, FL 33617  
 District Project Number: **100022**

**PROJECT DIRECTORY:**

**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	12/10/18	A
<b>Inspection/Task:</b> Mill Track	12/10/18	A
<b>Inspection/Task:</b> Pave Track	12/12/18	A
<b>Inspection/Task:</b> Stripe Track	02/15/19	P
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	02/15/19	P
<b>Total Project Duration:</b>	60	Days

**Contractor / Bid-Vendor:** Alto Construction  
**Contractor / Bid-Vendor:** All American Tracks Corp.  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A

**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

REPORT DATE, PREPARED BY: **12/13/2018** Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**

<b>Total # of Bid-Vendors:</b>	2
<b># of OSD/MBE/SBE Bid-Vendors:</b>	0
<b># of Local Bid-Vendors:</b>	1
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ -
<b>\$ Value of Local Participation:</b>	\$ 64,829.27

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Mill and pave 6 lane track. Stripe new track for national regulation.

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	100%	Mill and Pave Track
Finishes	0%	Stripe Track
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility
Track striping vendor is on track to be in the Bay Area in early February. They have multiple projects with HCPS.	Mike Busciglio

**COMMENTS:**  
 Coordinating with All American Track for finish date.

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	70,329.27
<b>AMOUNT BILLED TO DATE:</b>	\$	-
<b>PERCENT DOLLARS EXPENDED:</b>		0%
<b>CONTRACT CALENDAR DAYS:</b>		60
<b>CALENDAR DAYS EXPENDED:</b>		3
<b>PERCENT TIME EXPENDED:</b>		5%
<b>TOTAL LOST WEATHER DAYS:</b>		0