

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After  
**Name:** Jackson Elementary - Outdoor Court Replacement  
**Address:** 502 East Gilchrist St.  
**City/State/Zip:** Plant City, FL 33563  
 District Project Number: **100034**

**PROJECT DIRECTORY:**  
**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

<b>PROJECT OVERVIEW:</b> (A=Actual, P=Projected)	Date	(A/P)
<b>Project Start:</b>	02/18/19	P
<b>Inspection/Task:</b> Form New Playcourt	02/19/19	P
<b>Inspection/Task:</b> Pour Concrete	02/21/19	P
<b>Inspection/Task:</b> Demo Existing Playcourt	02/25/19	P
<b>Inspection/Task:</b> Stain and Stripe	04/27/19	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	04/27/19	P
<b>Total Project Duration:</b>	68	Days

**Contractor / Bid-Vendor:** Allen's Masonry  
**Contractor / Bid-Vendor:** Total Pressure Washing  
**Contractor / Bid-Vendor:** Florida Playground & Steel  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

REPORT DATE, PREPARED BY: **2/16/2019** Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**  
**Total # of Bid-Vendors:** 3  
**# of OSD/MBE/SBE Bid-Vendors:** 2  
**# of Local Bid-Vendors:** 3  
**\$ Value of OSD/MBE/SBE Participation:** \$ 58,883.00  
**\$ Value of Local Participation:** \$ 66,437.80

**PROJECT DESCRIPTION:**  
**Scope of Work:**  
**Relocate Playcourt. Form new playcourt in adjacent field south of the school. Install vapor barrier, rebar, and wire mesh. Pour concrete. Stain and stripe new playcourt. Install 4 new basketball goals. Remove existing playcourt that is prone to flooding and install sod in existing footprint.**

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**  
 OSD/HCPS  
 State of Florida  
 County List: Hillsborough  
 City List: Tampa  
 Other List:

**CONSTRUCTION UPDATE:**

<b>TYPE</b>	<b>% COMP.</b>	<b>REMARKS</b>
Site	0%	Grade and Frame Slab
Site	0%	Pour Concrete
Demo	0%	Demo Existing Playcourt
Finishes	0%	Stain and stripe Playcourt
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

<b>Issue</b>	<b>Responsibility</b>

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	66,437.80
<b>AMOUNT BILLED TO DATE:</b>	\$	-
<b>PERCENT DOLLARS EXPENDED:</b>		0%
<b>CONTRACT CALENDAR DAYS:</b>		68
<b>CALENDAR DAYS EXPENDED:</b>		0
<b>PERCENT TIME EXPENDED:</b>		0%
<b>TOTAL LOST WEATHER DAYS:</b>		0

**COMMENTS:**  
 Existing playcourt held standing water during the rainy season. Play court will be relocated to the south side of school and old playcourt will be removed.