

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After
Name: Jackson Elementary - Outdoor Court Replacement
Address: 502 East Gilchrist St.
City/State/Zip: Plant City, FL 33563
 District Project Number: **100034**

PROJECT DIRECTORY:
HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

| PROJECT OVERVIEW: (A=Actual, P=Projected) | Date | (A/P) |
|--|----------|-------|
| Project Start: | 02/18/19 | A |
| Inspection/Task: Form New Playcourt | 02/19/19 | A |
| Inspection/Task: Pour Concrete | 02/21/19 | A |
| Inspection/Task: Demo Existing Playcourt | 02/25/19 | A |
| Inspection/Task: Stain and Stripe | 04/27/19 | P |
| Inspection/Task: | N/A | P |
| Final Completion: | 04/27/19 | P |
| Total Project Duration: | 68 | Days |

Contractor / Bid-Vendor: Allen's Masonry
Contractor / Bid-Vendor: Total Pressure Washing
Contractor / Bid-Vendor: Florida Playground & Steel
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: **3/1/2019** Janssen Gingras

ADMINISTRATIVE OVERVIEW:

| | |
|---|--------------|
| Total # of Bid-Vendors: | 3 |
| # of OSD/MBE/SBE Bid-Vendors: | 2 |
| # of Local Bid-Vendors: | 3 |
| \$ Value of OSD/MBE/SBE Participation: | \$ 58,883.00 |
| \$ Value of Local Participation: | \$ 66,437.80 |

PROJECT DESCRIPTION:
Scope of Work:
 Relocate Playcourt. Form new playcourt in adjacent field south of the school. Install vapor barrier, rebar, and wire mesh. Pour concrete. Stain and stripe new playcourt. Install 4 new basketball goals. Remove existing playcourt that is prone to flooding and install sod in existing footprint.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List: Hillsborough
 City List: Tampa
 Other List:

CONSTRUCTION UPDATE:

| <u>TYPE</u> | <u>% COMP.</u> | <u>REMARKS</u> |
|-------------|----------------|----------------------------|
| Site | 100% | Grade and Frame Slab |
| Site | 100% | Pour Concrete |
| Demo | 100% | Demo Existing Playcourt |
| Finishes | 0% | Stain and stripe Playcourt |
| N/A | 0% | N/A |

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):
Current Critical Issues:

| <u>Issue</u> | <u>Responsibility</u> |
|---|------------------------|
| Concrete needs to cure 60 days prior to pressure washing, staining and striping. Tentatively scheduled for 4/24/19. | Total Pressure Washing |

CONTRACT STATUS:

| | | |
|----------------------------------|----|-----------|
| CURRENT CONTRACT AMOUNT: | \$ | 66,437.80 |
| AMOUNT BILLED TO DATE: | \$ | 64,961.80 |
| PERCENT DOLLARS EXPENDED: | | 98% |
| CONTRACT CALENDAR DAYS: | | 68 |
| CALENDAR DAYS EXPENDED: | | 11 |
| PERCENT TIME EXPENDED: | | 16% |
| TOTAL LOST WEATHER DAYS: | | 0 |

COMMENTS:
 Existing playcourt held standing water during the rainy season. Play court will be relocated to the south side of school and old playcourt will be removed.