

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After  
**Name:** Desoto Elementary - Repave Parking Lot  
**Address:** 2618 Corrine Street  
**City/State/Zip:** Tampa, FL 33605  
 District Project Number: **100027**

**PROJECT DIRECTORY:**  
**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio  
**Contractor / Bid-Vendor:** Alto Construction  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	02/08/19	A
<b>Inspection/Task:</b> Mill Parking	02/08/19	A
<b>Inspection/Task:</b> Pave Parking	02/09/19	A
<b>Inspection/Task:</b> Stripe Parking	02/09/19	A
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	02/11/19	A
<b>Total Project Duration:</b>	3	Days

REPORT DATE, PREPARED BY: **2/11/2019** Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**

<b>Total # of Bid-Vendors:</b>	1
<b># of OSD/MBE/SBE Bid-Vendors:</b>	0
<b># of Local Bid-Vendors:</b>	1
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ -
<b>\$ Value of Local Participation:</b>	\$ 27,439.78

**PROJECT DESCRIPTION:**  
**Scope of Work:**  
 Remove existing car stops. Mill and level existing asphalt. Sweep and haul off millings. Pave new parking lot. Stripe parking lot to include all directional arrows, parking spaces, handicap parking, etc. Reinstall car stops.

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	100%	Mill and Pave Parking
Finishes	100%	Stripe Parking
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	27,439.78
<b>AMOUNT BILLED TO DATE:</b>	\$	27,439.78
<b>PERCENT DOLLARS EXPENDED:</b>		100%
<b>CONTRACT CALENDAR DAYS:</b>		3
<b>CALENDAR DAYS EXPENDED:</b>		3
<b>PERCENT TIME EXPENDED:</b>		100%
<b>TOTAL LOST WEATHER DAYS:</b>		0