

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Ruskin Elementary - Repave Parking Lot
Address: 101 East College Ave
City/State/Zip: Ruskin, FL 33570
 District Project Number: **100043**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: Alto Construction
Contractor / Bid-Vendor: Crevello Electric
Contractor / Bid-Vendor: McConnie Fence
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: Keith Bachmann, Key Engineering

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	03/01/19	P
Inspection/Task: Electrical	03/01/19	P
Inspection/Task: Demo	03/13/19	P
Inspection/Task: Site Work	03/15/19	P
Inspection/Task: Paving	03/19/19	P
Inspection/Task: Stripe	03/22/19	P
Final Completion:	03/24/19	P
Total Project Duration:	24	Days

REPORT DATE, PREPARED BY: 2/28/2019 Janssen Gingras

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 3
of OSD/MBE/SBE Bid-Vendors: 1
of Local Bid-Vendors: 3
\$ Value of OSD/MBE/SBE Participation: \$ 17,862.00
\$ Value of Local Participation: \$ 259,311.00

PROJECT DESCRIPTION:

Scope of Work:
 Design new parking lot layout to improve circulation on campus and relieve commuters at the intersection at College Ave and U.S. 41. Remove tennis courts that are currently being used as overflow parking. Install light poles for new layout. Replace fence around existing tennis courts. Mill, pave, and stripe all existing pavement. This project that was not listed on the school-by-school list of Education Referendum Projects; however, it was set as a priority after FDOT requested the HCPS Circulation Committee take action to reduce cars backing up onto College Ave. & US 41. An engineer was hired to design a new parking lot to improve pick-up/drop-off capacity and referendum dollars were used for this school improvement project.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List: Hillsborough, Polk, Pinellas
 City List: Tampa
 Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Demo	0%	Remove Existing Tennis Court
Site	0%	Fill and Base
Site	0%	Mill and Pave
Electrical	0%	Parking Lot Pole Lights
Finish	0%	Fencing

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	259,311.00
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		24
CALENDAR DAYS EXPENDED:		-1
PERCENT TIME EXPENDED:		-4%
TOTAL LOST WEATHER DAYS:		0

COMMENTS:
 FDOT reached out to HCPS Circulation Committee about cars backing up onto College Ave and US 41. Engineer was hired to design new parking lot to increase queuing.