

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Ruskin Elementary - Repave Parking Lot

Address: 101 East College Ave

City/State/Zip: Ruskin, FL 33570

District Project Number: 100043

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities

HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: Alto Construction

Contractor / Bid-Vendor: Crevello Electric

Contractor / Bid-Vendor: McConnie Fence

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A

CM/GC PROJECT MANAGER: N/A

Design Professional: Keith Bachmann, Key Engineering

REPORT DATE, PREPARED BY: 3/17/2019 Janssen Gingras

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	03/01/19	A
Inspection/Task: Electrical	03/01/19	A
Inspection/Task: Demo	03/13/19	A
Inspection/Task: Site Work	03/15/19	A
Inspection/Task: Paving	03/19/19	P
Inspection/Task: Stripe	03/22/19	P
Final Completion:	03/24/19	P
Total Project Duration:	24	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	3
# of OSD/MBE/SBE Bid-Vendors:	1
# of Local Bid-Vendors:	3
\$ Value of OSD/MBE/SBE Participation:	\$ 17,862.00
\$ Value of Local Participation:	\$ 259,311.00

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS

State of Florida

County *List:* Hillsborough, Polk, Pinellas

City *List:* Tampa

Other *List:*

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

FDOT reached out to HCPS Circulation Committee about cars backing up onto College Ave and US 41. Engineer was hired to design new parking lot to increase queuing.

PROJECT DESCRIPTION:

Scope of Work:

Design new parking lot layout to improve circulation on campus and relieve commuters at the intersection at College Ave and U.S. 41. Remove tennis courts that are currently being used as overflow parking. Install light poles for new layout. Replace fence around existing tennis courts. Mill, pave, and stripe all existing pavement.

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Demo	100%	Remove Existing Tennis Court
Site	80%	Fill and Base
Site	40%	Mill and Pave
Electrical	50%	Parking Lot Pole Lights
Finish	0%	Fencing

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	259,311.00
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		24
CALENDAR DAYS EXPENDED:		16
PERCENT TIME EXPENDED:		67%
TOTAL LOST WEATHER DAYS:		0