

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Mango Elementary - Replace Fence

Address: 4220 County Road 579

City/State/Zip: Seffner, FL 33584

District Project Number: **100039**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities

HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: McConnie Fence

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	12/27/18	A
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	12/31/18	A
Total Project Duration:	5	Days

Construction Manager / GC: N/A

CM/GC PROJECT MANAGER: N/A

Design Professional: N/A

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 1

of OSD/MBE/SBE Bid-Vendors: 0

of Local Bid-Vendors: 1

\$ Value of OSD/MBE/SBE Participation: \$ -

\$ Value of Local Participation: \$ 14,837.55

REPORT DATE, PREPARED BY: **4/10/2019** Janssen Gingras

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS

State of Florida

County List:

City List:

Other List:

PROJECT DESCRIPTION:

Scope of Work:

Remove existing 4 foot fence around detention pond and replace with 6 foot fence.

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	100%	Install Fence
Finishes	0%	N/A
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

COMMENTS:

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	14,837.55
AMOUNT BILLED TO DATE:	\$	14,837.55
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		5
CALENDAR DAYS EXPENDED:		5
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0