

HCPS PROJECT PROGRESS REPORT

PROJECT INFORMATION:
Name: Bloomingdale High
Address: 1700 E. Bloomingdale Ave.
City/State/Zip: Valrico, FL 33596
 District Project Number: **100020**

PROJECT OVERVIEW: (A=Actual, P=Projected) Date A/P
Project Start: 09/01/18 A
Inspection Type: System 11/05/18 A
Inspection Type:
Inspection Type:
Inspection Type:
Inspection Type:
Final Completion: 11/05/18 A
Total Project Duration: 66 Days

ADMINISTRATIVE OVERVIEW:
Total # of Bid-Vendors: 1
of OSD/MBE/SBE Bid-Vendors: 0
of Local Bid-Vendors: 1
\$ Value of OSD/MBE/SBE Participation: \$ -
\$ Value of Local Participation: \$ 5,766.00

OSD/MBE/SBE PARTICIPATION REGISTRATION:
 OSD/HCPS
 State of Florida
 County List: ex. Hillsborough, Pinellas, Pasco
 City List: ex. Tampa
 Other List: ex. Port of Tampa Bay

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:
 Project originally delayed due to parts availability.

PROJECT DIRECTORY:

HCPS Department: Communications & Electronics
HCPS Representative: Jeffrey McNickle
Contractor / Bid-Vendor: GSA Security Inc.
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Construction Manager / GC: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: 3/26/2019 Jeffrey McNickle

PROJECT DESCRIPTION:

Scope of Work:
 Replaced Access Control System.

SCHEDULE POSITION (actual) (+ days = ahead of schedule)
 Critical Path Report 0 days

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	0%	N/A
Structure	0%	N/A
Envelope	0%	N/A
Finishes	0%	N/A
MEP Sys.	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	5,766.00
AMOUNT BILLED TO DATE:	\$	5,766.00
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		66
CALENDAR DAYS EXPENDED:		66
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0