

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After
Name: East Bay High School / Café Public Address Project
Address: 7710 Old Big Bend Road
City/State/Zip: Gibsonton, Florida 33534
 District Project Number: **100051**

PROJECT OVERVIEW: (A=Actual, P=Projected)	Date	(A/P)
Project Start:	03/18/19	A
Inspection/Task: System Test	05/17/19	A
Inspection/Task:	N/A	
Inspection/Task:	N/A	
Inspection/Task:	N/A	
Inspection/Task:	N/A	
Final Completion:		
Total Project Duration:	45 Bus Days	

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	1
# of OSD/MBE/SBE Bid-Vendors:	0
# of Local Bid-Vendors:	1
\$ Value of OSD/MBE/SBE Participation:	\$ -
\$ Value of Local Participation:	\$ 21,241.36

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:
 Minor cost overrun due to additional hardware / cabling required to complete the project.

PROJECT DIRECTORY:

HCPS Department:	Communications & Electronics
HCPS Representative:	Jeffrey McNickle
Contractor / Bid-Vendor:	ACCI
Contractor / Bid-Vendor:	N/A
Contractor / Bid-Vendor:	N/A
Contractor / Bid-Vendor:	N/A
Contractor / Bid-Vendor:	N/A
Construction Manager / GC:	N/A
CM/GC PROJECT MANAGER:	N/A
Design Professional:	N/A

REPORT DATE, PREPARED BY: 05/10/19-Jeffrey McNickle

PROJECT DESCRIPTION:

Scope of Work:
 Replace Café Public Address System.

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	0%	N/A
Finishes	0%	N/A
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	20,000.00
AMOUNT BILLED TO DATE:	\$	21,241.36
PERCENT DOLLARS EXPENDED:		106%
CONTRACT CALENDAR DAYS:		45 Bus Days
CALENDAR DAYS EXPENDED:		45 Bus Days
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0