

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After  
**Name:** Hillsborough High School Telephone Sys. Replacement  
**Address:** 5000 Central Ave.  
**City/State/Zip:** Tampa, Florida, 33603  
 District Project Number: **100054**

<b>PROJECT OVERVIEW:</b> (A=Actual, P=Projected)	Date	(A/P)
<b>Project Start:</b>	04/07/19	A
<b>Inspection/Task:</b> System Test	06/13/19	A
<b>Inspection/Task:</b>	N/A	A
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	06/13/19	A
<b>Total Project Duration:</b>	49 Bus Days	

## ADMINISTRATIVE OVERVIEW:

<b>Total # of Bid-Vendors:</b>	1
<b># of OSD/MBE/SBE Bid-Vendors:</b>	1
<b># of Local Bid-Vendors:</b>	
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ 79,203.98
<b>\$ Value of Local Participation:</b>	

## OSD/MBE/SBE PARTICIPATION REGISTRATION:

- OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

## PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

### Current Critical Issues:

Issue	Responsibility
N/A	

### COMMENTS:

Original cost projection \$175K. Came in under budget as we were able to reuse some of the existing equipment.

## PROJECT DIRECTORY:

<b>HCPS Department:</b>	Communications & Electronics
<b>HCPS Representative:</b>	Jeffrey McNickle
<b>Contractor / Bid-Vendor:</b>	Ancom Business Systems
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Construction Manager / GC:</b>	N/A
<b>CM/GC PROJECT MANAGER:</b>	N/A
<b>Design Professional:</b>	N/A

REPORT DATE, PREPARED BY: 07/05/19 Jeffrey McNickle

## PROJECT DESCRIPTION:

**Scope of Work:**  
 Replace Telephone Systems.

## CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	100%	
Finishes	0%	N/A
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

## CONTRACT STATUS:

<b>CURRENT CONTRACT AMOUNT:</b>	\$ 175,000.00
<b>AMOUNT BILLED TO DATE:</b>	\$ 79,203.98
<b>PERCENT DOLLARS EXPENDED:</b>	45%
<b>CONTRACT CALENDAR DAYS:</b>	49 Bus Days
<b>CALENDAR DAYS EXPENDED:</b>	49 Bus Days
<b>PERCENT TIME EXPENDED:</b>	100%
<b>TOTAL LOST WEATHER DAYS:</b>	0