

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After  
**Name:** Lanier Elementary / Stage Lighting Project  
**Address:** 4704 W. Montgomery Ave.  
**City/State/Zip:** Tampa, FL 33616  
 District Project Number: **100055**

<b>PROJECT OVERVIEW:</b> (A=Actual, P=Projected)	Date	(A/P)
<b>Project Start:</b>	02/26/19	A
<b>Inspection/Task:</b> System Test	04/02/19	A
<b>Inspection/Task:</b>	N/A	A
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	04/02/19	A
<b>Total Project Duration:</b>	26 Bus. Days	

## ADMINISTRATIVE OVERVIEW:

<b>Total # of Bid-Vendors:</b>	1
<b># of OSD/MBE/SBE Bid-Vendors:</b>	0
<b># of Local Bid-Vendors:</b>	1
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ -
<b>\$ Value of Local Participation:</b>	\$ 38,585.70

## OSD/MBE/SBE PARTICIPATION REGISTRATION:

- OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

## PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

### Current Critical Issues:

Issue	Responsibility

### COMMENTS:

Project completed under budget.

## PROJECT DIRECTORY:

<b>HCPS Department:</b>	
<b>HCPS Representative:</b>	Jeffrey McNickle
<b>Contractor / Bid-Vendor:</b>	A-AMERICAN
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Construction Manager / GC:</b>	N/A
<b>CM/GC PROJECT MANAGER:</b>	N/A
<b>Design Professional:</b>	N/A

REPORT DATE, PREPARED BY: **5/10/2019** Jeffrey McNickle

## PROJECT DESCRIPTION:

**Scope of Work:**  
 Replace outdated stage lighting system.

## CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	<b>100%</b>	
Finishes	<b>0%</b>	
N/A	<b>0%</b>	<b>N/A</b>
N/A	<b>0%</b>	<b>N/A</b>
N/A	<b>0%</b>	<b>N/A</b>

## CONTRACT STATUS:

<b>CURRENT CONTRACT AMOUNT:</b>	\$	50,000.00
<b>AMOUNT BILLED TO DATE:</b>	\$	38,585.70
<b>PERCENT DOLLARS EXPENDED:</b>		<b>77%</b>
<b>CONTRACT CALENDAR DAYS:</b>	26 Bus. Days	
<b>CALENDAR DAYS EXPENDED:</b>	26 Bus. Days	
<b>PERCENT TIME EXPENDED:</b>		<b>100%</b>
<b>TOTAL LOST WEATHER DAYS:</b>		<b>0</b>