

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Alafia Elementary School - Pre-K Playground
Address: 3535 Culbreath Rd.
City/State/Zip: Valrico, FL 33594
 District Project Number: **100062**

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	6/2/2019	A
Inspection/Task: Equipment Installation	6/7/2019	A
Inspection/Task: Mulch Installation	06/25/19	A
Inspection/Task: Sidewalk Installation	08/02/19	A
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	08/02/19	P
Total Project Duration:	60	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	3
# of OSD/MBE/SBE Bid-Vendors:	1
# of Local Bid-Vendors:	2
\$ Value of OSD/MBE/SBE Participation:	\$ 5,600.00
\$ Value of Local Participation:	\$ 7,292.00

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:
 Pending sidewalk.

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Derek Maples

Contractor / Bid-Vendor: Thunder Bay Construction
Contractor / Bid-Vendor: Playmore Recreational
Contractor / Bid-Vendor: Big Earth Landscape

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: 6/18/2019 Derek Maples

PROJECT DESCRIPTION:

Scope of Work:
 Replace pre-k playground and fall surfacing.

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Equipment	100%	Equipment Installed
Surfacing	100%	Fall Surfacing Installed
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	38,239.00
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		60
CALENDAR DAYS EXPENDED:		16
PERCENT TIME EXPENDED:		27%
TOTAL LOST WEATHER DAYS:		0