

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After  
**Name:** Alafia Elementary School - K-3 Playground  
**Address:** 3535 Culbreath Rd.  
**City/State/Zip:** Valrico, FL 33594  
 District Project Number: **100063**

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

Project Start:	Date	(A/P)
Project Start:	6/2/2019	A
Inspection/Task: Equipment Installation	6/7/2019	A
Inspection/Task: Mulch Installation	06/25/19	A
Inspection/Task: Sidewalk Installation	08/02/19	A
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	08/02/19	P
<b>Total Project Duration:</b>	<b>17</b>	<b>Days</b>

**ADMINISTRATIVE OVERVIEW:**

Total # of Bid-Vendors:	3
# of OSD/MBE/SBE Bid-Vendors:	1
# of Local Bid-Vendors:	2
\$ Value of OSD/MBE/SBE Participation:	\$ 3,500.00
\$ Value of Local Participation:	\$ 6,452.00

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**

Pending sidewalk.

**PROJECT DIRECTORY:**

<b>HCPS Department:</b>	Sites and Utilities
<b>HCPS Representative:</b>	Derek Maples
<b>Contractor / Bid-Vendor:</b>	Thunder Bay Construction
<b>Contractor / Bid-Vendor:</b>	Playmore Recreational
<b>Contractor / Bid-Vendor:</b>	Big Earth Landscape
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Contractor / Bid-Vendor:</b>	N/A
<b>Construction Manager / GC:</b>	N/A
<b>CM/GC PROJECT MANAGER:</b>	N/A
<b>Design Professional:</b>	N/A

REPORT DATE, PREPARED BY: **6/18/2019** Derek Maples

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Replace k-3 playground and fall surfacing.

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Equipment	100%	Equipment Installed
Surfacing	100%	Fall Surfacing Installed
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	69,252.00
<b>AMOUNT BILLED TO DATE:</b>	\$	-
<b>PERCENT DOLLARS EXPENDED:</b>		0%
<b>CONTRACT CALENDAR DAYS:</b>		17
<b>CALENDAR DAYS EXPENDED:</b>		16
<b>PERCENT TIME EXPENDED:</b>		94%
<b>TOTAL LOST WEATHER DAYS:</b>		0