

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After
Name: Durant High School - Repave Track
Address: 4748 Cougar Path
City/State/Zip: Plant City, FL 33567
 District Project Number: **100032**

PROJECT OVERVIEW: (A=Actual, P=Projected)	Date	(A/P)
Project Start:	07/08/19	P
Inspection/Task: Demo	07/09/19	P
Inspection/Task: Install Tank and Piping	07/10/19	P
Inspection/Task: Bac-T Testing	07/12/19	P
Inspection/Task: Painting	07/22/19	P
Inspection/Task: Punch List	07/29/19	P
Final Completion:	08/01/19	A
Total Project Duration:	40	Days

ADMINISTRATIVE OVERVIEW:
Total # of Bid-Vendors: 1
of OSD/MBE/SBE Bid-Vendors: 0
of Local Bid-Vendors: 0
\$ Value of OSD/MBE/SBE Participation: \$ -
\$ Value of Local Participation: \$ -

OSD/MBE/SBE PARTICIPATION REGISTRATION:
 OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

<u>Issue</u>	<u>Responsibility</u>

COMMENTS:
 Water service restored 7/15/19.

PROJECT DIRECTORY:
HCPS Department: Sites and Utilities
HCPS Representative: Derek Maples
Contractor / Bid-Vendor: KAT Construction
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: Key Engineering
REPORT DATE, PREPARED BY: 8/1/2019 Derek Maples

PROJECT DESCRIPTION:
Scope of Work:
 Replace potable water tank and associated piping.

CONSTRUCTION UPDATE:

<u>TYPE</u>	<u>% COMP.</u>	<u>REMARKS</u>
Demo	100%	N/A
Install	100%	N/A
Paint	100%	N/A
N/A	0%	N/A
N/A	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	80,475.00
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		40
CALENDAR DAYS EXPENDED:		24
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0