

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Lihia Springs Elementary School - K-3 Playground
Address: 4332 Lynx Paw Trail
City/State/Zip: TampaValrico, FL 33594
District Project Number: 100038

PROJECT OVERVIEW: (A=Actual, P=Projected)		Date	(A/P)
Project Start:		05/01/19	A
Inspection/Task:	Equipment Installation	05/13/18	A
Inspection/Task:	Mulch Installation	06/01/19	A
Inspection/Task:	Sidewalk Installation	09/01/19	P
Inspection/Task:		N/A	P
Inspection/Task:		N/A	P
Final Completion:		09/01/19	P
Total Project Duration:		90	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	4
# of OSD/MBE/SBE Bid-Vendors:	2
# of Local Bid-Vendors:	3
\$ Value of OSD/MBE/SBE Participation:	\$ -
\$ Value of Local Participation:	\$ 8,675.00

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

<u>Issue</u>	<u>Responsibility</u>

COMMENTS:

PROJECT DIRECTORY:

HCPS Department:	Sites and Utilities
HCPS Representative:	Derek Maples
Contractor / Bid-Vendor:	Thunder Bay Construction
Contractor / Bid-Vendor:	Playmore
Contractor / Bid-Vendor:	Big Earth Landscape Supply
Contractor / Bid-Vendor:	Allen Masonry
Contractor / Bid-Vendor:	N/A
Construction Manager / GC:	N/A
CM/GC PROJECT MANAGER:	N/A
Design Professional:	N/A
REPORT DATE, PREPARED BY:	8/19/2019 Derek Maples

PROJECT DESCRIPTION:

Scope of Work:
 Replace K-3 playground and fall surfacing material.

CONSTRUCTION UPDATE:

<u>TYPE</u>	<u>% COMP.</u>	<u>REMARKS</u>
Site	100%	Demo Old Equipment
Site	100%	Install New Equipment
Site	0%	Install Fall Surfacing
N/A	0%	Install Sidewalk
N/A	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	71,475.00
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		90
CALENDAR DAYS EXPENDED:		110
PERCENT TIME EXPENDED:		122%
TOTAL LOST WEATHER DAYS:		0