

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Lihia Springs Elementary School - 4-5 Playground  
**Address:** 4332 Lynx Paw Trail  
**City/State/Zip:** TampaValrico, FL 33594  
**District Project Number:** 100037

<b>PROJECT OVERVIEW:</b> (A=Actual, P=Projected)		Date	(A/P)
<b>Project Start:</b>		05/01/19	A
<b>Inspection/Task:</b>	Equipment Installation	05/13/18	A
<b>Inspection/Task:</b>	Mulch Installation	06/01/19	A
<b>Inspection/Task:</b>	Sidewalk Installation	09/01/19	P
<b>Inspection/Task:</b>		N/A	P
<b>Inspection/Task:</b>		N/A	P
<b>Final Completion:</b>		09/01/19	P
<b>Total Project Duration:</b>		90	Days

**ADMINISTRATIVE OVERVIEW:**

<b>Total # of Bid-Vendors:</b>	4
<b># of OSD/MBE/SBE Bid-Vendors:</b>	2
<b># of Local Bid-Vendors:</b>	3
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ -
<b>\$ Value of Local Participation:</b>	\$ 6,825.00

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**

**PROJECT DIRECTORY:**

**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Derek Maples

**Contractor / Bid-Vendor:** Thunder Bay Construction  
**Contractor / Bid-Vendor:** Playmore  
**Contractor / Bid-Vendor:** Big Earth Landscape Supply  
**Contractor / Bid-Vendor:**

**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

**REPORT DATE, PREPARED BY:** 8/19/2019 Derek Maples

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Replace 4-5 playground and fall surfacing material.

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	100%	Demo Old Equipment
Site	100%	Install New Equipment
Site	0%	Insatll Fall Surfacing

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	30,553.00
<b>AMOUNT BILLED TO DATE:</b>	\$	-
<b>PERCENT DOLLARS EXPENDED:</b>		0%
<b>CONTRACT CALENDAR DAYS:</b>		90
<b>CALENDAR DAYS EXPENDED:</b>		110
<b>PERCENT TIME EXPENDED:</b>		122%
<b>TOTAL LOST WEATHER DAYS:</b>		0