

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After
Name: Dickenson - K-3 Playground Replacement
Address: 4720 Kelly Rd.
City/State/Zip: Tampa, FL 33615
 District Project Number: 100084

PROJECT OVERVIEW: (A=Actual, P=Projected)	Date	(A/P)
Project Start:	6/2/2019	A
Inspection/Task: Equipment Installation	6/23/2019	A
Inspection/Task: Mulch Installation	08/04/19	A
Inspection/Task: Concrete Installation	09/01/19	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	09/01/19	P
Total Project Duration:	38	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	4
# of OSD/MBE/SBE Bid-Vendors:	2
# of Local Bid-Vendors:	3
\$ Value of OSD/MBE/SBE Participation:	\$ -
\$ Value of Local Participation:	\$ -

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

<u>Issue</u>	<u>Responsibility</u>

COMMENTS:

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Derek Maples

Contractor / Bid-Vendor: Thunder Bay Construction
Contractor / Bid-Vendor: Playmore Recreational
Contractor / Bid-Vendor: Big Earth Landscape
Contractor / Bid-Vendor: Murphy Construction N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: 6/18/2019 Derek Maples

PROJECT DESCRIPTION:

Scope of Work:
 Replace k-3 playground and fall surfacing.

CONSTRUCTION UPDATE:

<u>TYPE</u>	<u>% COMP.</u>	<u>REMARKS</u>
Equipment	100%	Equipment Installed
Surfacing	0%	Fall Surfacing Installed
N/A	0%	Sidewalk Installation
N/A	0%	N/A
N/A	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$ -
AMOUNT BILLED TO DATE:	\$ -
PERCENT DOLLARS EXPENDED:	#DIV/0!
CONTRACT CALENDAR DAYS:	38
CALENDAR DAYS EXPENDED:	16
PERCENT TIME EXPENDED:	42%
TOTAL LOST WEATHER DAYS:	0