

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Jackson Elementary - Outdoor Court Replacement

Address: 502 East Gilchrist St.

City/State/Zip: Plant City, FL 33563

District Project Number: **100034**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities

HCPS Representative: Mike Busciglio

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	02/18/19	A
Inspection/Task: Form New Playcourt	02/19/19	A
Inspection/Task: Pour Concrete	02/21/19	A
Inspection/Task: Demo Existing Playcourt	02/25/19	A
Inspection/Task: Stain and Stripe	04/27/19	A
Inspection/Task:	N/A	P
Final Completion:	05/03/19	A
Total Project Duration:	74	Days

Contractor / Bid-Vendor:	Allen's Masonry
Contractor / Bid-Vendor:	Total Pressure Washing
Contractor / Bid-Vendor:	Florida Playground & Steel
Contractor / Bid-Vendor:	N/A
Contractor / Bid-Vendor:	N/A
Construction Manager / GC:	N/A
CM/GC PROJECT MANAGER:	N/A
Design Professional:	N/A

REPORT DATE, PREPARED BY: **5/6/2019** Janssen Gingras

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	3
# of OSD/MBE/SBE Bid-Vendors:	2
# of Local Bid-Vendors:	3
\$ Value of OSD/MBE/SBE Participation:	\$ 58,882.47
\$ Value of Local Participation:	\$ 66,437.27

PROJECT DESCRIPTION:

Scope of Work:

Relocate Playcourt. Form new playcourt in adjacent field south of the school. Install vapor barrier, rebar, and wire mesh. Pour concrete. Stain and stripe new playcourt. Install 4 new basketball goals. Remove existing playcourt that is prone to flooding and install sod in existing footprint.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS

State of Florida

County List: Hillsborough

City List: Tampa

Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	100%	Grade and Frame Slab
Site	100%	Pour Concrete
Demo	100%	Demo Existing Playcourt
Finishes	0%	Stain and stripe Playcourt
N/A	0%	N/A

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

Existing playcourt held standing water during the rainy season. Play court will be relocated to the south side of school and old playcourt will be removed.

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	66,437.27
AMOUNT BILLED TO DATE:	\$	66,437.27
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		74
CALENDAR DAYS EXPENDED:		74
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0