

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Wilson Elementary - Repave Parking Lot  
**Address:** 702 W English St  
**City/State/Zip:** Plant City, FL 33563  
 District Project Number: 100049

**PROJECT DIRECTORY:**

**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**Contractor / Bid-Vendor:** Alto Construction  
**Contractor / Bid-Vendor:** Crevello Electric  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A

**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** Keith Bachmann, Key Engineering

REPORT DATE, PREPARED BY: 6/20/2019 Janssen Gingras

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	07/22/19	P
<b>Inspection/Task:</b> Electrical	07/23/19	P
<b>Inspection/Task:</b> Site Work	07/23/19	P
<b>Inspection/Task:</b> Mill Parking	08/09/19	P
<b>Inspection/Task:</b> Pave Parking	08/10/19	P
<b>Inspection/Task:</b> Stripe Parking	08/10/19	P
<b>Final Completion:</b>	08/16/19	P
<b>Total Project Duration:</b>	25	Days

**ADMINISTRATIVE OVERVIEW:**

**Total # of Bid-Vendors:** 2  
**# of OSD/MBE/SBE Bid-Vendors:** 1  
**# of Local Bid-Vendors:** 2  
**\$ Value of OSD/MBE/SBE Participation:** \$ 27,180.00  
**\$ Value of Local Participation:** \$ 222,511.52

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List: Hillsborough, Polk, Pinellas  
 City List: Tampa  
 Other List:

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**COMMENTS:**  
 The City of Plant City will be doing a drainage project in the fall of 2019 that will eliminate all shoulder parking on English and Franklin Street. An engineer was hired to design new parking lots for visitor and staff parking.

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Design new parking lots for visitors and staff, as school will lose all shoulder parking in front of school. Increase pond capacity for new parking lots. Install base material for new parking lots. Install light poles for new parking lots. Mill, pave, and stripe all existing pavement and new parking.

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	0%	Grading and Base
Site	0%	Mill and Pave
Electrical	0%	Parking Lot Pole Lights
Finish	0%	Stripe Parking and Sod
Finish	0%	N/A

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	222,511.52
<b>AMOUNT BILLED TO DATE:</b>	\$	-
<b>PERCENT DOLLARS EXPENDED:</b>		0%
<b>CONTRACT CALENDAR DAYS:</b>		25
<b>CALENDAR DAYS EXPENDED:</b>		0
<b>PERCENT TIME EXPENDED:</b>		0%
<b>TOTAL LOST WEATHER DAYS:</b>		0