

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Wilson Elementary - Repave Parking Lot
Address: 702 W English St
City/State/Zip: Plant City, FL 33563
 District Project Number: **100049**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: Alto Construction
Contractor / Bid-Vendor: Crevello Electric
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: Keith Bachmann, Key Engineering

REPORT DATE, PREPARED BY: 8/7/2019 Janssen Gingras

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	07/22/19	A
Inspection/Task: Electrical	07/23/19	A
Inspection/Task: Site Work	07/23/19	A
Inspection/Task: Mill Parking	08/23/19	P
Inspection/Task: Pave Parking	08/24/19	P
Inspection/Task: Stripe Parking	08/31/19	P
Final Completion:	08/31/19	P
Total Project Duration:	40	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	2
# of OSD/MBE/SBE Bid-Vendors:	1
# of Local Bid-Vendors:	2
\$ Value of OSD/MBE/SBE Participation:	\$ 27,180.00
\$ Value of Local Participation:	\$ 222,511.52

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List: Hillsborough, Polk, Pinellas
 City List: Tampa
 Other List:

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility
Weather has impacted the projected schedule pushing the parking lot repave project into the school year. All milling, paving, and striping will have to take place on evenings and weekends.	Alto

COMMENTS:
 The City of Plant City will be doing a drainage project in the fall of 2019 that will eliminate all shoulder parking on English and Franklin Street. An engineer was hired to design new parking lots for visitor and staff parking.

PROJECT DESCRIPTION:

Scope of Work:
 Design new parking lots for visitors and staff, as school will lose all shoulder parking in front of school. Increase pond capacity for new parking lots. Install base material for new parking lots. Install light poles for new parking lots. Mill, pave, and stripe all existing pavement and new parking.

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	80%	Grading and Base
Site	0%	Mill and Pave
Electrical	80%	Parking Lot Pole Lights
Finish	0%	Stripe Parking and Sod
Finish	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	222,511.52
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		40
CALENDAR DAYS EXPENDED:		16
PERCENT TIME EXPENDED:		40%
TOTAL LOST WEATHER DAYS:		6