

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After

**Name:** Thonotosassa Elementary - Repave Parking Lot  
**Address:** 10050 Skewlee Road  
**City/State/Zip:** Thonotosassa, FL 33592  
 District Project Number: **100065**

**PROJECT DIRECTORY:**

**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**Contractor / Bid-Vendor:** Alto Construction  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A

**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

REPORT DATE, PREPARED BY: **7/17/2019** Janssen Gingras

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	07/01/19	A
<b>Inspection/Task:</b> Site Work	07/01/19	A
<b>Inspection/Task:</b> Mill Parking	07/15/19	A
<b>Inspection/Task:</b> Pave Parking	07/17/19	A
<b>Inspection/Task:</b> Stripe Parking	07/20/19	P
<b>Inspection/Task:</b>	N/A	P
<b>Final Completion:</b>	08/16/19	P
<b>Total Project Duration:</b>	46	Days

**ADMINISTRATIVE OVERVIEW:**

**Total # of Bid-Vendors:** 1  
**# of OSD/MBE/SBE Bid-Vendors:** 0  
**# of Local Bid-Vendors:** 1  
**\$ Value of OSD/MBE/SBE Participation:** \$ -  
**\$ Value of Local Participation:** \$ 174,968.48

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List:  
 City List:  
 Other List:

**PROJECT DESCRIPTION:**

**Scope of Work:**  
 Remove existing car stops. Modify Curbs and islands to correct angled parking. Mill and level existing asphalt. Sweep and haul off millings. Pave new parking lot. Stripe parking lot to include all directional arrows, parking spaces, handicap parking, etc. Reinstall car stops.

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	100%	Grade and Modify Parking
Site	80%	Mill and Pave Parking
Finishes	0%	Stripe Parking
N/A	0%	N/A
N/A	0%	N/A

**COMMENTS:**

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$	174,968.48
<b>AMOUNT BILLED TO DATE:</b>	\$	-
<b>PERCENT DOLLARS EXPENDED:</b>		0%
<b>CONTRACT CALENDAR DAYS:</b>		46
<b>CALENDAR DAYS EXPENDED:</b>		16
<b>PERCENT TIME EXPENDED:</b>		35%
<b>TOTAL LOST WEATHER DAYS:</b>		0