

# HCPS PROJECT PROGRESS REPORT



**PROJECT INFORMATION:**  Before  During  After  
**Name:** Woodbridge Elementary - Outdoor Court Replacement  
**Address:** 8301 Woodbridge Blvd  
**City/State/Zip:** Tampa, FL 33615  
 District Project Number: **100066**

**PROJECT DIRECTORY:**  
**HCPS Department:** Sites and Utilities  
**HCPS Representative:** Mike Busciglio

**PROJECT OVERVIEW:** (A=Actual, P=Projected)

	Date	(A/P)
<b>Project Start:</b>	05/09/19	A
<b>Inspection/Task:</b> Demo (2) Existing Playcourts	05/09/19	A
<b>Inspection/Task:</b> Form (2) New Playcourts	05/21/19	A
<b>Inspection/Task:</b> Pour Concrete	05/30/19	A
<b>Inspection/Task:</b> Install Goals	07/02/19	A
<b>Inspection/Task:</b> Stain and Stripe	08/31/19	P
<b>Final Completion:</b>	08/31/19	P
<b>Total Project Duration:</b>	114	Days

**Contractor / Bid-Vendor:** Paragon Building Contractors  
**Contractor / Bid-Vendor:** Total Pressure Washing  
**Contractor / Bid-Vendor:** Florida Playground & Steel  
**Contractor / Bid-Vendor:** N/A  
**Contractor / Bid-Vendor:** N/A  
**Construction Manager / GC:** N/A  
**CM/GC PROJECT MANAGER:** N/A  
**Design Professional:** N/A

REPORT DATE, PREPARED BY: **7/8/2019** Janssen Gingras

**ADMINISTRATIVE OVERVIEW:**

<b>Total # of Bid-Vendors:</b>	3
<b># of OSD/MBE/SBE Bid-Vendors:</b>	2
<b># of Local Bid-Vendors:</b>	3
<b>\$ Value of OSD/MBE/SBE Participation:</b>	\$ 168,239.75
<b>\$ Value of Local Participation:</b>	\$ 174,895.85

**PROJECT DESCRIPTION:**  
**Scope of Work:**  
 Replace two playcourts. Remove existing playcourts and form new play court. Install vapor barrier, rebar, and wire mesh. Pour concrete. Stain and stripe new playcourts. Install new basketball goals.

**OSD/MBE/SBE PARTICIPATION REGISTRATION:**

OSD/HCPS  
 State of Florida  
 County List: Hillsborough  
 City List: Tampa  
 Other List:

**CONSTRUCTION UPDATE:**

TYPE	% COMP.	REMARKS
Site	100%	Demo Existing Playcourt
Site	100%	Grade and Frame Slab
Demo	100%	Pour Concrete
Finishes	0%	Stain and stripe Playcourt
N/A	0%	N/A

**PROGRESS PENDING ISSUES (& RESPONSIBILITIES):**

**Current Critical Issues:**

Issue	Responsibility

**CONTRACT STATUS:**

<b>CURRENT CONTRACT AMOUNT:</b>	\$ 174,895.85
<b>AMOUNT BILLED TO DATE:</b>	\$ 169,005.85
<b>PERCENT DOLLARS EXPENDED:</b>	97%
<b>CONTRACT CALENDAR DAYS:</b>	114
<b>CALENDAR DAYS EXPENDED:</b>	54
<b>PERCENT TIME EXPENDED:</b>	47%
<b>TOTAL LOST WEATHER DAYS:</b>	0

**COMMENTS:**  
 Stain and striping has been delayed due to weather.