

HCPS PROJECT PROGRESS REPORT

HCPS Progress Report



PROJECT INFORMATION:
Name: Woodson K-8 Fire Alarm Replacement
Address: 8715 N. 22nd Street
City/State/Zip: Tampa, FL 33604
 District Project Number: 100021

PROJECT OVERVIEW: (A=Actual, P=Projected)	Date	A/P
Project Start:	07/01/18	A
Inspection Type: System	08/13/18	A
Inspection Type:		P
Inspection Type:		P
Inspection Type:		P
Inspection Type:		P
Inspection Type:		P
Final Completion:	08/13/18	A
Total Project Duration:	44	Days

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors:	1
# of OSD/MBE/SBE Bid-Vendors:	0
# of Local Bid-Vendors:	1
\$ Value of OSD/MBE/SBE Participation:	\$ -
\$ Value of Local Participation:	\$ 43,779.00

- OSD/MBE/SBE PARTICIPATION REGISTRATION:**
- OSD/HCPS
 - State of Florida
 - County List: ex. Hillsborough, Pinellas, Pasco
 - City List: ex. Tampa
 - Other List: ex. Port of Tampa Bay

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

Woodson Fire Alarm was a project listed on the school-by-school list of education referendum projects. However, this was a deferred maintenance project that was completed prior to the referendum bill passing. No referendum dollars were used to fund this project.

PROJECT DIRECTORY:

HCPS Department: Communications & Electronics
HCPS Representative: Jeffrey McNickle
Contractor / Bid-Vendor: SAI Inc.
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Construction Manager / GC: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: 3/26/2019 Jeffrey McNickle

PROJECT DESCRIPTION:

Scope of Work:
 Replaced Fire Alarm (Headend) Panel.

SCHEDULE POSITION (actual) (+ days = ahead of schedule)
 Critical Path Report 0 days

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	0%	N/A
Structure	0%	N/A
Envelope	0%	N/A
Finishes	0%	N/A
MEP Sys.	0%	N/A

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	43,779.00
AMOUNT BILLED TO DATE:	\$	43,779.00
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		44
CALENDAR DAYS EXPENDED:		44
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0