

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: MacFarlane Park Elementary - Repave Parking Lot
Address: 1721 North MacDill Avenue
City/State/Zip: Tampa, FL 33607
 District Project Number: **100028**

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

Contractor / Bid-Vendor: Alto Construction
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A
Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	03/25/19	P
Inspection/Task: Mill Parking	03/25/19	P
Inspection/Task: Pave Parking	03/25/19	P
Inspection/Task: Stripe Parking	03/25/19	P
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	03/26/19	P
Total Project Duration:	1	Days

REPORT DATE, PREPARED BY: 3/24/2019 Janssen Gingras

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 1
of OSD/MBE/SBE Bid-Vendors: 0
of Local Bid-Vendors: 1
\$ Value of OSD/MBE/SBE Participation: \$ -
\$ Value of Local Participation: \$ 18,947.53

PROJECT DESCRIPTION:

Scope of Work:
 Remove existing car stops. Mill and level existing asphalt. Sweep and haul off millings. Pave new parking lot. Stripe parking lot to include all directional arrows, parking spaces, handicap parking, etc. Reinstall car stops.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	0%	Mill and Pave Parking
Finishes	0%	Stripe Parking
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	18,947.53
AMOUNT BILLED TO DATE:	\$	-
PERCENT DOLLARS EXPENDED:		0%
CONTRACT CALENDAR DAYS:		1
CALENDAR DAYS EXPENDED:		0
PERCENT TIME EXPENDED:		0%
TOTAL LOST WEATHER DAYS:		0